

TRANSPORTATION ENHANCEMENTS PROJECT STATUS
OKI URBAN AREA TE PROGRAM
 Last Updated: December 13, 2010

PID	Project	County	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Constr. Contract	Actual TE \$
FY01:										
22181	Lebanon Railroad Reconstruction	WAR	2000	\$236,000	01/24/01		Completed			\$236,000
	FY01 TE Funds			\$236,000						\$236,000
	Cumulative TE Funds			\$236,000						\$236,000
FY02:										
22166	Waynesville's "Old Lockup" - Rehab.	WAR	2000	\$56,708	3/14/01	N/A	Completed 2001?		\$118,000	\$56,708
	FY02 Totals			\$56,708					\$118,000	\$56,708
	Cumulative Totals			\$292,708					\$118,000	\$292,708
FY03:										
23649	Springdale Streetscaping Phase I	HAM	2000	\$294,026	7/2/02	CDS Assoc.	Completed 2003?	Trend Constr.	\$847,415	\$294,026
24033	Little Miami River Bike/Hike Bridges	HAM	2000	\$745,000	2/12/03	Balke Engrs.	Completed 9-30-2003	Ahern & Assoc.	\$2,198,836	\$745,000
23404	Cincinnati Bicycle Grates	HAM	2000	\$266,650	3/27/03	Cincinnati	Completed 2003-04?	Advanced Contrs	\$333,312	\$266,650
22416	West Sharon Road Bike Path	HAM	2000	\$103,000	4/9/03	CDS Assoc.	Completed 6-15-2003	Barrett Paving	\$121,460	\$103,000
22439	Murray Road Hike-Bike Trail	HAM	2000	\$339,986	6/4/03	KZF Design	Completed 6-30-2004	Barrett Paving	\$387,785	\$272,113
22435	Oxford Bikeway & Raised Crosswalks	BUT	2000	\$39,576	5/21/03	URS Greiner	Completed 9-30-2003	Cisle Contr.	\$43,020	\$37,858
	FY03 Totals			\$1,788,238					\$3,931,828	\$1,718,647
	Cumulative Totals			\$2,080,946					\$4,049,828	\$2,011,355
FY04:										
22438	Market Street Hub Improvement	BUT	2000	\$188,000	9/25/03		Completed 2004?	R.A. Miller Const	\$256,954	\$205,563
5872	SR 129 High Street Bridge Repl.	BUT	2003?	\$1,200,000	11/17/03 ?		Completed late 2006			\$1,200,000
22393	Delhi Springhouse Renovation	HAM	2000	\$180,225	4/15/04		Completed	Archit. Reclam.	\$238,459	\$180,225
75933	SR 747	HAM	2001?	\$126,788	12/15/03 ?		Completed late 2006			\$126,788
76928	L&N (Purple People) Bridge	HAM	2004	\$238,749	5/5/04		Completed 2005?	Prus Constr.	\$274,476	\$219,581
22003	Butler - Fairfield Bike Path	BUT	??	\$141,600	12/17/03		Completed 9-30-2004	S K Constr.		\$129,787
22438	Market Street Transit Hub Suppl.	BUT	2000	\$17,600	9/25/03		Completed 2004?			
	FY04 Totals			\$2,092,962					\$769,889	\$2,061,944
	Cumulative Totals			\$4,173,908					\$4,819,717	\$4,073,299

PID	Project	County	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Constr. Contract	Actual TE \$
FY05:										
77181	Lebanon Streetscape	WAR	2003	\$600,000	4/6/2005	BCI	Completed 2006?	Complete Genera	\$966,684	\$600,000
77226	SR 73 Streetscape (Springboro)	WAR	2003	\$520,000	5/25/05	LJB, Inc.	Completed 5-31-06	Complete Genera	\$548,226	\$469,824
FY05 Totals				\$1,120,000					\$1,514,910	\$1,069,824
Cumulative Totals				\$5,293,908					\$6,334,627	\$5,143,123
FY06										
22938	Five-Mile Road Shared-Use Trail	HAM	2000	\$480,000	3/8/2006	KZF Design	Completed 6-30-07	Baker Concrete	\$2,477,840	\$528,000
77171	SR 4 Streetscape (Fairfield)	BUT	2003	\$760,000	7/27/2005	LJB Inc.	Completed 9-30-06	Mainline Rd & Br	\$818,778	\$655,022
77174	Oxford Road Bridge	HAM	2003	\$126,000	1/26/2006		Completed 7-20-06	Ohio Bridge	\$204,563	\$126,000
77173	Springfield Pk. Streetscape - Phase II	HAM	2003	\$661,862	6/24/2005	CDS Assoc.	Completed 9-30-06	Bansal Constr.	\$624,106	\$543,096
22938	Five-Mile Trail - Supplemental	HAM	2000	\$48,000	3/8/2006	KZF Design	Completed 6-30-07			
FY06 Totals				\$2,075,862					\$4,125,287	\$1,852,118
Cumulative Totals				\$7,369,770					\$10,459,914	\$6,995,241
FY07										
78015	Central Parkway Streetscape	HAM	2003	\$661,050	3/29/2007	KZF Design	Completed CY07	Miller Constr.	\$666,418	\$384,540
78010	Gilbert Avenue Streetscape	HAM	2003	\$674,960	3/29/2007	Cincinnati	Completed 9-15-07	Tri-State Concret	\$480,675	\$422,194
77800	Muddy Creek Bikeway	WAR	2003	\$347,780	4-19-2007	TEC Engr.	Completed 8-31-07	Mainline Rd & Br	\$462,712	\$347,780
FY07 Totals				\$1,683,790					\$1,609,805	\$1,154,514
Cumulative Totals				\$9,053,560					\$12,069,719	\$8,149,755
FY08										
81224	Williamsburg Streetscape	CLE	2006	\$640,000	5/27/2008	CDS Assoc.	Completed Oct. '08	Bansal Constr.	\$795,977	\$687,724
81224	Williamsburg Streetscape Suppl.	CLE	2007	\$64,000						
80797	Five Mile Streetscape	HAM	2005	\$592,000	7/18/2007	B & N LTD	Completed 9-30-2007	Barrett Paving	\$639,270	\$562,558
FY08 Totals				\$1,296,000					\$1,435,247	\$1,250,282
Cumulative Totals				\$10,349,560					\$13,504,966	\$9,400,037
FY09										
80757	Mt. Adams Steps	HAM	2006	\$600,000	1/16/2008		Completed early 2009	Prus Constr.	\$1,494,830	\$647,000
80757	Mt. Adams Steps Supplemental	HAM	2007	\$47,000	1/16/2008					
83146	Lebanon Streetscape - Final Phase	WAR	2007	\$600,000	3Q09	CDS / BCI?	Completed mid-late 2009	Trend Constr.	\$1,937,136	\$660,000
83146	Lebanon Streetscape Supplemental Fund Transfer to ODOT / Metro	WAR	2009	\$60,000						
		HAM	2008	\$300,000	FY09				\$300,000	\$300,000
FY09 Totals				\$1,607,000					\$3,731,966	\$1,607,000
Cumulative Totals				\$11,956,560					\$17,236,932	\$11,007,037

PID	Project	County	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Constr. Contract	Actual TE \$
FY10										
84314	Winton Road Streetscape	HAM	2008	\$750,000	6/3/10	CDS Assoc.	Completion Fall, 2010		\$683,552	\$601,526
84305	Glendale Square Streetscape	HAM	2008	\$416,160	6/3/10	TEC Engr.	Completion Fall, 2010		\$784,879	\$397,729
84305	Glendale Square SS - Supplemental	HAM	2010	\$41,616						
80037	Sutton - Five Mile Trail	HAM	2005	\$553,000	4/15/10	BWSC, Inc.	Completion Fall, 2010		\$1,360,302	\$553,000
84636	Uptown Signage & Wayfinding	HAM	2008	\$390,000	9/22/09	TEC Engr.	Completion 5-10	Prus Constr.	\$388,265	\$310,612
81570	Buckwheat Sidewalks	CLE	2006	\$217,596	12/16/09	CDS Assoc.	Completion Fall, 2010	R.A. Miller Const	\$133,202	\$117,218
86513	Beechmont Bicycle Grates	HAM	2009	\$8,000	Spring '09		Completed 7-09		\$7,296	\$5,837
84109	US 22 Sidewalks - Deerfield	WAR	2008	\$792,572	12/4/09	KZF Design	Completion Fall, 2010		\$645,732	\$568,243
	Fund Transfer to ODOT / Metro	HAM	2008	\$500,000						\$500,000
FY10 Totals				\$3,668,944					\$4,003,228	\$3,054,165
Cumulative Totals				\$15,625,504					\$21,240,160	\$14,061,202
FY11										
83769	Asbury Sidewalks	HAM	2008	\$536,000	3/24/11	JMA Engrs.	ODOT Let, Candidate			
87510	SR 28 Sidewalks (Miami)	CLE	2009	\$274,400	2/1/11	CDS Assoc.				
85222	SR 4 (North) Streetscape	BUT	2008	\$113,728	8/26/10	MSP, Inc.	\$14,040 OKI ARRA Funds, sold Fall, 2010			
79111	SR 28 (Local) Gateway/Streetscape	CLE	2009	\$450,372	4/22/11	B&N	Local Let			
86076	Wooster Pike Streetscape	HAM	2009	\$116,302	10/21/10	CDS Assoc.	\$464,818 OKI ARRA Funds, sold Fall, 2010			
	Fund Transfer to ODOT / Metro	HAM	2008	\$700,000						
FY11 Totals				\$2,190,802					\$0	\$0
Cumulative Totals				\$17,816,306					\$21,240,160	\$14,061,202
FY12										
83661	Stonelick Covered Bridge	CLE	2009	\$619,440	12/15/11	Smolen	Local Let, Candidate			
87514	SR 63 / I-75 Gateway	BUT	2009	\$750,000	9/8/11	CDS Assoc.	ODOT Let, Candidate			
80467	W'burg - Campground Trail	CLE	2009	\$412,800	4/25/12	Eggemann	ODOT Let			
FY12 Totals				\$1,782,240						\$0
Cumulative Totals				\$19,598,546					#VALUE!	\$14,061,202
FY13										
83676	Muddy Creek Trail - Phase II	WAR	2008	\$0	12/14/12	TEC Engr.	Cancelled 7-26-10 by City Council			
85186	RiversEdge Streetscape & Trail	BUT	2008	\$707,115	5/24/12	Woolpert	Local Let, Candidate			
NP	Suspension Bridge Sidewalk Conn.	HAM		\$750,000			OKI Approved, awaiting field review			
NP	US 22 Sidewalks (Symmes)	HAM		\$713,400			OKI Approved, awaiting field review			
FY13 Totals				\$2,170,515					\$0	\$0
Cumulative Totals				\$21,769,061					#VALUE!	\$14,061,202