

TRANSPORTATION ENHANCEMENTS PROJECT STATUS
OKI URBAN AREA TE PROGRAM
 Last Updated: August 17, 2009

PID	Project	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Latest Estimate	Actual TE \$
FY01:									
22181	Lebanon Railroad Reconstruction	2000	\$236,000	01/24/01		Completed			
	FY01 TE Funds		\$236,000						
	Cumulative TE Funds		\$236,000						
FY02:									
22166	Waynesville's "Old Lockup" - Rehab.	2000	\$56,708	2/01?	N/A	Completed 2001?			\$56,708
	FY02 TE Funds		\$56,708						
	Cumulative TE Funds		\$292,708						
FY03:									
23649	Springdale Streetscaping Phase I	2000	\$294,026	7/2/02	CDS Assoc.	Completed 2003?	Trend Constr.		\$294,026
24033	Little Miami River Bike/Hike Bridges	2000	\$745,000	2/12/03	Balke Engrs.	Completed 9-30-2003	Ahern & Assoc.		\$745,000
23404	Cincinnati Bicycle Grates	2000	\$266,650	3/27/03	Cincinnati	Completed 2003-04?	Advanced Contrs.		\$266,650
22416	West Sharon Road Bike Path	2000	\$103,000	4/9/03	CDS Assoc.	Completed 6-15-2003	Barrett Paving		\$97,168
22439	Murray Road Hike-Bike Trail	2000	\$339,986	6/4/03	KZF Design	Completed 6-30-2004	Barrett Paving		\$272,113
22435	Oxford Bikeway & Raised Crosswalks	2000	\$39,576	5/21/03	URS Greiner	Completed 9-30-2003	Cisle Contr.		\$34,416
	FY03 TE Funds		\$1,788,238						
	Cumulative TE Funds		\$2,080,946						
FY04:									
22438	Market Street Hub Improvement	2000	\$188,000	9/25/03		Completed 2004?	Miller Constr.		\$188,000
5872	SR 129 High Street Bridge Replacement	2003?	\$1,200,000	11/17/03 ?		Completed late 2006			\$1,200,000
22393	Delhi Springhouse Renovation	2000	\$180,225	4/15/04		Completed	Archit. Reclam.		\$180,225
75933	SR 747	2001?	\$126,788	12/15/03 ?		Completed late 2006			\$126,788
76928	L&N (Purple People) Bridge	2004	\$238,749	5/5/04		Completed 2005?	Prus Constr.		\$238,749
22003	Butler - Fairfield Bike Path	??	\$141,600	12/17/03		Completed 9-30-2004	S K Constr.		\$129,787
22438	Market Street Transit Hub (Supplement)	2000	\$17,600	9/25/03		Completed 2004?			\$17,600
	FY04 TE Funds		\$2,092,962						
	Cumulative TE Funds		\$4,173,908						

PID	Project	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Latest Estimate	Actual TE \$
FY05:									
77181	Lebanon Streetscape	2003	\$600,000	4/6/2005	BCI	Completed 2006?	Complete General		\$600,000
77226	SR 73 Streetscape (Springboro)	2003	\$520,000	5/25/05	LJB, Inc.	Completed 5-31-06	Complete General		\$520,000
FY05 TE Funds			\$1,120,000						
Cumulative TE Funds			\$5,293,908						
FY06									
22938	Five-Mile Road Shared-Use Trail	2000	\$480,000	3/8/2006	KZF Design	Completed 6-30-07	Baker Concrete		\$480,000
77171	SR 4 Streetscape (Fairfield)	2003	\$760,000	7/27/2005	LJB Inc.	Completed 9-30-06	Mainline Rd & Br		\$584,250
77174	Oxford Road Bridge	2003	\$126,000	1/26/2006		Completed 7-20-06	Ohio Bridge		\$126,000
77173	Springfield Pike Streetscape - Phase II	2003	\$661,862	6/24/2005	CDS Assoc.	Completed 9-30-06	Bansal Constr.		\$517,126
22938	Five-Mile Trail - Supplemental	2000	\$48,000	3/8/2006	KZF Design	Completed 6-30-07	Baker Concrete		\$48,000
FY06 TE Funds			\$2,075,862						
Cumulative TE Funds			\$7,369,770						
FY07									
78015	Central Parkway Streetscape	2003	\$661,050	3/29/2007	KZF Design	Completed CY07	Miller Constr.	\$826,312	\$585,649
78010	Gilbert Avenue Streetscape	2003	\$674,960	3/29/2007	Cincinnati	Completed 9-15-07	Tri-State Concrete	\$1,210,000	\$422,194
77800	Muddy Creek Bikeway	2003	\$347,780	4-19-2007	TEC Engr.	Completed 8-31-07	Mainline Rd & Br	\$607,068	\$347,780
77171	SR 4 Streetscape Change Order		\$88,466						\$88,466
77173	Springfield Pike Change Order		\$4,237						\$4,237
77226	SR 73 Streetscape - Change Order		\$14,335						\$14,335
FY07 TE Funds			\$1,790,828						
Cumulative TE Funds			\$9,160,598						
FY08									
81224	Williamsburg Streetscape	2006	\$640,000	5/27/2008	CDS Assoc.	Completed Oct. '08	Bansal Constr.	\$800,000	\$587,762
81224	Williamsburg Streetscape Supplemental	2007	\$64,000						
80797	Five Mile Streetscape	2005	\$592,000	7/18/2007	B & N LTD	Completed 9-30-2007	Barrett Paving	\$740,000	\$446,578
FY08 TE Funds			\$1,296,000						
Cumulative TE Funds			\$10,456,598						
FY09									
80757	Mt. Adams Steps	2006	\$600,000	1/16/2008		Completed early 2009	Prus Constr.	\$1,261,200	\$600,000
80757	Mt. Adams Steps Supplemental	2007	\$47,000	1/16/2008			Prus Constr.	\$1,360,000	\$47,000
83146	Lebanon Streetscape - Final Phase	2007	\$600,000	3Q09	CDS / BCI?	Completed mid-late 2009		\$1,937,136	\$660,000
83146	Lebanon Streetscape Supplemental	2009	\$60,000						
	Fund Transfer to ODOT / Metro	2008	\$300,000	FY09				\$300,000	\$300,000
FY09 TE Funds			\$1,607,000						
Cumulative TE Funds			\$12,063,598						

PID	Project	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Latest Estimate	Actual TE \$
FY10									
84314	Winton Road Streetscape	2008	\$750,000	4/29/2010	CDS Assoc.	ODOT Let			\$750,000
84305	Glendale Square Streetscape	2008	\$416,160	4/1/2010	TEC Engr.	ODOT Let			\$416,160
80037	Sutton - Five Mile Trail	2005	\$553,000	3/18/2010	BWSC, Inc.	ODOT Let, \$200K earmark		\$1,338,500	\$553,000
84636	Uptown Signage & Wayfinding	2008	\$1,000,000	1Q10		Local Let			\$1,000,000
81570	Buckwheat Sidewalks	2006	\$217,596	3/11/2009	CDS Assoc.	ODOT Let, Candidate		\$272,000	\$128,000
86513	Beechmont Bicycle Grates	2009	\$8,000	5/09		Completed 7-09			\$5,837
80467	W'burg - Campground Trail	2009	\$412,800	10/1/2010	Eggemann	ODOT Let			
	SR 28 Sidewalks (Miami)	2009	\$274,400	FY10	CDS Assoc.				
	Fund Transfer to ODOT / Metro	2008	\$500,000						\$500,000
	FY10 TE Funds		\$4,131,956						
	Cumulative TE Funds		\$16,195,554						
FY11									
83769	Asbury Sidewalks	2008	\$536,000	1/1/11	JMA Engrs.	ODOT Let, Candidate, Move to FY10?		\$670,000	\$536,000
84109	US 22 Sidewalks	2008	\$792,572	FY10	KZF Design	ODOT Let		\$990,715	\$792,572
85186	RiversEdge Streetscape & Trail	2008	\$707,115	7/24/2012	Woolpert	Local Let, Candidate			\$707,115
85222	SR 4 (North) Streetscape	2008	\$124,700	7/10/2010	MSP, Inc.	ODOT Let, Candidate			\$124,700
79111	SR 28 (Local) Gateway/Streetscape	2009	\$450,372	3/3/2011	B&N	Local Let			\$450,372
83661	Stonelick Covered Bridge	2009	\$619,440	12/20/2010	Smolen	Local Let, Candidate			\$619,440
	Fund Transfer to ODOT / Metro	2008	\$700,000						\$700,000
	FY11 TE Funds		\$3,930,199						
	Cumulative TE Funds		\$20,125,753						
FY12									
86076	Wooster Pike Streetscape	2009	\$529,200	7/1/2011	CDS Assoc.	ODOT Let, Candidate			\$529,200
	FY12 TE Funds		\$529,200						\$0
	Cumulative TE Funds		\$20,654,953						
FY13									
83676	Muddy Creek Trail - Phase II	2008	\$750,000	12/14/12	TEC Engr.	Local Let, Candidate		\$937,500	\$750,000
	FY13 TE Funds		\$750,000						\$0
	Cumulative TE Funds		\$21,404,953						\$750,000

=====

PID	Project	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Latest Estimate	Actual TE \$
-----	---------	---------------	---------------	-----------	------------	--------	------------	-----------------	--------------

Pending Projects:

	US 22 Sidewalks (Symmes)		\$497,168						
	63 / I-75 Gateway		\$750,000						
	Total Federal Share Pending:		\$1,247,168						

Projects under consideration:

	Amberly Village Bikeway		(Field-checked)						
	Amberly Village Gateway		(Field-checked)						
	Delhi Streetscape		(Field-checked)						
	Glendale Parking Lot		(Field-checked)						
	Montana Avenue Streetscape								
	Pete Rose Way Stairwell Replacement								
	Suspension Bridge (North) Ped Connector								

Projects originally awarded but cancelled:

77167	Montgomery Road Streetscape	2003	\$965,600			CANCELLED			
23624	Great Miami Path Real Estate Acquis.	2003	\$30,976			CANCELLED			
22328	Cent. Miami Ped. Connections (combined)	2003	\$145,000	05/14/04		CANCELLED			
75262	Springboro Bikeway, Phase 1	2000	\$221,343	4Q03		CANCELLED			
	Caldwell-Seymour Trail	2000	\$250,000	Unscheduled		CANCELLED			

Projects previously considered:

	Newtown Pedestrian Ways		\$571,000 (Field-checked)			Sidewalks along SR 32 and Round Bottom Road
	Hamilton Bridge					Renovate old bridge for bike/pedestrian use
	Port Union - Beckett Trail		(Field-checked)			Part of Miami 2 Miami system
	Camelback Bridge (reloc. To Corso Road)					From Preble County to Corso Road
	Woodland/Liberty School Sidewalks					Walkable Communities Project
	Vine/Galbraith Streetscape		(Field-checked)			
	Hamilton AMTRAK Station					Eligibility Question
	New Richmond Boardwalk		(Field-checked)			Revisions Needed
	SR 4/SR 747/I-275 Interchange Improvements					Aesthetics/Landscaping
	Stonelick Creek Bridge (reloc. to W-B Trail)		(Field-checked)			Restore/Relocate to Williamsburg-Batavia Trail

PID	Project	Year of Award	Federal Funds	Sale Date	Consultant	Status	Contractor	Latest Estimate	Actual TE \$
	Amelia Stagecoach Station Renovation								
	Oxford Greenbelt								
	Deerfield Road Bike Trail - Mason								
	Silverton Streetscape					Built with local funds			
	Colerain Sidewalks								
	Batavia Streetscape								
	West Loveland Sidewalks (Symmes)								
	Oxford Park Trail, Phase III								
	Twelve-Mile Trail & Bridge								
	Newtown Streetscape								
	Cheviot Streetscape								
	Reading Road Streetscape								

G:\everyone\2005-OKI-TE\TE-Status-Report-8-17-09.wk